

**JHARKHAND URBAN INFRASTRUCTURE DEVELOPMENT COMPANY LIMITED****(Govt. of Jharkhand Undertaking)**3RD FLOOR, PRAGATI SADAN, KUTCHERY ROAD,
RANCHI-834001, JHARKHAND.Ph No.: +91-651-2225878, e-mail Id-pdt.juidco@gmail.com

CIN: U45200JH2013SGC001752



Letter no. JUIDCO/cons/BM/Museum/2077/2019-11

Date: 01/04/2022

TO WHO SO EVER IT MAY CONCERN**COMPLETION/PERFORMANCE CERTIFICATE**

1	Name of work/project & location	Construction of Museum and Multimedia Projection Mapping in Birsa Munda Jail Ranchi.
2	Name of agency	M/s Pan Intellectom Ltd
3	Agreement number	308 (JUIDCO), 05.03.2019
4	Agreement amount	Rs. 21, 41, 62,486.00 including Operation and Maintenance cost for Five Years.
5	Operation and maintenance cost for five years after completion of work	Rs. 65,62,500/- Only.
6	Gross value of completed work	Rs. 20,54, 91,324.00 (excluding O&M Cost)
7	Date of Start as per agreement	05-03-2019
8	Date of work completion as per agreement	04.07.2019
9	Actual date of work completion	12.11.2021
10	Present Status	Work completed and Operation & Maintenance going on
11	Following works have been deployed in the above project: (a) Electrical Work: AV Works consisting of outdoor Projection mapping with Edge blending in 2D & 3D, Outdoor Sound & Light show, Laser show with animation technology, Acoustic Work- Audio Re-enforcement, like Lighting fixtures & lighting illumination, 3D Holographic & Multimedia Projectors with content servers. (b) Civil & Interior/Exterior Artwork: Development & design of Mannequins, Artifacts, Signages, Static Indoor and Outdoor Exhibits, Animatronics, Display cases, compactors & Interior Work (Furniture, Flooring, Raised Flooring, Ceilings, etc.) and Mural Work etc. (c) SITC of HVAC. (d) Producing and Setup of Audio-Visual content (2D & 3D) as per approved script.	<ul style="list-style-type: none">• Civil Work- Rs. 3,94,48,394.60• Electrical Work- Rs. 11,38,32,095.00• HVAC Work- Rs. 30,00,000.00• AV Content creation (2D & 3D)- Rs. 4,92,10,834.00
12	Amount of compensation levied for delayed completion if any a. Whether case of levy of compensation for delay has been decided or not Yes/No b. If decided, amount of compensation levied for delayed completion, if any	Yes, EOT grant without levy of compensation Nil
13	Performance Report 1. Quality of Work 2. Financial Soundness 3. Technical Proficiency 4. Resourcefulness 5. General Behavior	Outstanding / Very Good / Good / Poor Outstanding / Very Good / Good / Poor Outstanding / Very Good / Good / Poor Outstanding / Very Good / Good / Poor Outstanding / Very Good / Good / Poor
13	Details of litigation/arbitration, if any	No Litigation and arbitration till date
14	Details of owner	
	(a) Name	Jharkhand Urban Infrastructure Development Company Ltd. (JUIDCO Ltd.)
	(c) Phone	+91-651-2225878
	(d) e-mail	pdt.juidco@gmail.com

Owner's Signature with seal and designation

ANURAG KUMAR
PROJECT MANAGER
JUIDCO Ltd.